




ID		Aktivitetsr	Aktivitetsnavn	Varighet	Start	Slutt	Foregående aktiviteter	mar	Kv 2, 2025 apr	mai	jun	Kv 3, 2025 jul	aug	sep	Kv 4, 2025 okt	nov	des
41			Undertaksbelegg, sløyfer og lekter	16 dager	fr 22.08.25	fr 12.09.25	39										
42			Nye vindskier	3 dager	ma 08.09.25	on 10.09.25	40										
43			Takstein	5 dager	ma 08.09.25	fr 12.09.25	40										
44			Blikkenslagerarbeider	4 dager	ma 15.09.25	to 18.09.25	41										
45			Komplettering	4 dager	ma 15.09.25	to 18.09.25	43										
46			Ferdigbefaring	1 dag	fr 19.09.25	fr 19.09.25	45										
47			Nedrigg	5 dager	ma 22.09.25	fr 26.09.25	46										
48																	
49			Gråkammen 10E	36 dager	ma 08.09.25	ma 27.10.25											
50			Opprigg	10 dager	ma 08.09.25	fr 19.09.25	43SS										
51			Rivearbeider	11 dager	ma 22.09.25	ma 06.10.25	50										
52			Undertaksbelegg, sløyfer og lekter	16 dager	ma 22.09.25	ma 13.10.25	50										
53			Nye vindskier	3 dager	ti 07.10.25	to 09.10.25	51										
54			Takstein	5 dager	ti 07.10.25	ma 13.10.25	51										
55			Blikkenslagerarbeider	4 dager	ti 14.10.25	fr 17.10.25	52										
56			Komplettering	4 dager	ti 14.10.25	fr 17.10.25	54										
57			Ferdigbefaring	1 dag	ma 20.10.25	ma 20.10.25	56										
58			Nedrigg	5 dager	ti 21.10.25	ma 27.10.25	57										
59																	
60			Gråkammen 10F	36 dager	ma 22.09.25	ma 10.11.25											
61			Opprigg	10 dager	ma 22.09.25	fr 03.10.25	51SS										
62			Rivearbeider	11 dager	ma 06.10.25	ma 20.10.25	61										
63			Undertaksbelegg, sløyfer og lekter	16 dager	ma 06.10.25	ma 27.10.25	61										
64			Nye vindskier	3 dager	ti 21.10.25	to 23.10.25	62										
65			Takstein	5 dager	ti 21.10.25	ma 27.10.25	62										
66			Blikkenslagerarbeider	4 dager	ti 28.10.25	fr 31.10.25	63										
67			Komplettering	4 dager	ti 28.10.25	fr 31.10.25	65										
68			Ferdigbefaring	1 dag	ma 03.11.25	ma 03.11.25	67										
69			Nedrigg	5 dager	ti 04.11.25	ma 10.11.25	68										



Prosjekt: Fremdriftsplan - Gråka
Dato: ti 18.03.25


Aktivitet

Deling

Milepæl

Sammendrag

Prosjektsammendrag











Inaktiv aktivitet

Inaktiv milepæl

Inaktivt sammendrag

Manuell aktivitet

Bare varighet











Manuell sammendragsfremheving

Manuelt sammendrag

Bare start

Bare slutt

Eksterne aktiviteter











Ekstern milepæl

Tidsfrist

Fremdrift

Manuell fremdrift







